KESTREL HARBOUR BUILDERS PTE LTD

Monthly Progress Report No. 2 — Feb 2027

Project: Harbourline Community Hub Refurbishment (Design & Build)
Client: Harbourline Town Council · Report date: 5 March 2027 · Prepared by: Jonathan Lim, Project Director

1. Executive summary

Baseline programme submitted 24 February. Soft-strip commenced. Design progressing. Works remain **on programme**.

2. Progress

Measure	Planned (cumulative)	Actual (cumulative)	Variance
Overall physical progress	4.0%	3.6%	-0.4%
Design (D&B) completion	22%	17%	-5%
Submittals approved	11	7	-4

3. Key issues

• Council has not confirmed acceptance of facility closures. Without closures, lift and sports hall packages cannot start as programmed; KHB reserves its position on time and cost.

• Childcare floor handover shown at month 20 in the baseline programme, driven by east core lifts.

• Suspected asbestos-containing material noted in level 2 ceiling during soft-strip on 26 Feb; sampling arranged.

4. Commercial

Item	Amount (S$)	Status
Contract sum	16,420,000	—
Provisional sums within contract	680,000	120,000 instructed (sprinkler mains)
Variations instructed	0	—
Payment claim 2 (cumulative)	611,000	Submitted

5. Planned facility closures (contractor proposal)

Area	Duration	Proposed start	Status
East core (2 lifts)	14 weeks	Jun 2027	Awaiting Council
Sports hall	10 weeks	Sep 2027	Awaiting Council
Food court	6 weeks	May 2027	Awaiting Council

6. Next month look-ahead

Asbestos sampling results. Design stage 2 sign-off. Resequencing options for closures.

Contract completion date (baseline): 31 December 2028. Commercially confidential — fictional document for MA6094 teaching use.