KESTREL HARBOUR BUILDERS PTE LTD

Monthly Progress Report No. 1 — Jan 2027

Project: Harbourline Community Hub Refurbishment (Design & Build)
Client: Harbourline Town Council · Report date: 5 February 2027 · Prepared by: Jonathan Lim, Project Director

1. Executive summary

Site possession taken 4 January 2027. Mobilisation, hoarding and site office complete. Condition surveys of existing M&E under way. Works are **on programme**.

2. Progress

Measure	Planned (cumulative)	Actual (cumulative)	Variance
Overall physical progress	1.5%	1.5%	0.0%
Design (D&B) completion	10%	8%	-2%
Submittals approved	4	3	-1

3. Key issues

• Phasing plan for keeping the Hub open issued to Council on 1 February, as required. It proposes three facility closures (section 5).

• Existing sprinkler mains in worse condition than tender assumption; extent to be confirmed.

• Temporary lift for east core closure: option identified, not priced.

4. Commercial

Item	Amount (S$)	Status
Contract sum	16,420,000	Awarded 18 Dec 2026
Provisional sums within contract	680,000	Not yet instructed
Variations instructed	0	—
Payment claim 1	246,300	Submitted

5. Planned facility closures (contractor proposal)

Area	Duration	Proposed start	Status
East core (2 lifts)	14 weeks	TBC	Proposed
Sports hall	10 weeks	TBC	Proposed
Food court	6 weeks	TBC	Proposed

6. Next month look-ahead

Commence soft-strip of level 2 west wing. Submit baseline programme. Design stage 2 workshops.

Contract completion date (baseline): 31 December 2028. Commercially confidential — fictional document for MA6094 teaching use.