KESTREL HARBOUR BUILDERS PTE LTD

Monthly Progress Report No. 3 — Mar 2027

Project: Harbourline Community Hub Refurbishment (Design & Build)
Client: Harbourline Town Council · Report date: 6 April 2027 · Prepared by: Jonathan Lim, Project Director

1. Executive summary

Asbestos confirmed in level 2 west wing; works in that zone stopped from 3 March. Overall the project remains **broadly on programme**, subject to the asbestos variation and Council's decision on closures.

2. Progress

Measure	Planned (cumulative)	Actual (cumulative)	Variance
Overall physical progress	6.0%	3.5%	-2.5%
Design (D&B) completion	35%	26%	-9%
Submittals approved	19	10	-9

3. Key issues

• Asbestos (chrysotile) confirmed. Licensed removal contractor required; estimate S$0.35–0.60M, 4–6 weeks. Variation to be submitted. Critical path affected via level 2 M&E risers.

• Roof slab strengthening required for rooftop garden loads; KHB awaiting instruction before pricing.

• Closures still not accepted by Council. KHB estimates 6–8 weeks of delay if lift works cannot start June 2027.

• Grant monthly report: Council requested KHB inputs by 5th working day; this report issued on 4th working day.

4. Commercial

Item	Amount (S$)	Status
Contract sum	16,420,000	—
Provisional sums within contract	680,000	120,000 instructed
Variation — asbestos removal (est.)	350,000 – 600,000	To be submitted
Payment claim 3 (cumulative)	985,000	Submitted

5. Planned facility closures (contractor proposal)

Area	Duration	Proposed start	Status
East core (2 lifts)	14 weeks	Jun 2027	Awaiting Council
Sports hall	10 weeks	Sep 2027	Awaiting Council
Food court	6 weeks	May 2027	Awaiting Council
Level 2 west wing	6 weeks	Apr 2027	Required (asbestos)

6. Next month look-ahead

Submit asbestos variation. Agree removal sequence. Price roof strengthening if instructed.

Contract completion date (baseline): 31 December 2028. Commercially confidential — fictional document for MA6094 teaching use.